

2020 / 2021

August

- Construction Started

December

- Basement Structure Complete

December / Early January

- Bid & Award Roofing
- Bid & Award Major Misc. Metals (stairs)
- Bid & Award Fireproofing
- Bid & Award Doors/Frames/Hardware
- Bid & Award Drywall
- Bid & Award Rough Carpentry

2021

February / March

- Bid & Award Air / Vapor Barrier
- Bid & Award Metal Panels
- Bid & Award Slab Edge Firesafing and Expansion Joints

April / May / June

- Bid & Award Millwork
- Bid & Award Decorative Metals
- Bid & Award Interior Glass
- Bid & Award Flooring
- Bid & Award Painting/Wallcovering
- Bid & Award Ceilings
- Bid & Award Division 10 (Signage, window Treatment)
- Bid & Award Finish Sitework (concrete, asphalt, landscaping)

2021 / 2022

July 2021

- Structure Complete and Slabs Poured

Fall 2021

- Enclosure Dry-In
- Interior Buildout and Finish Sitework

Summer 2022

- Commissioning
- Activation / Transition / Training
- Move-In

Fall 2022

- First Patient Day